



HARVEY

**FAIRGROUNDS & PENNICHUCK
MIDDLE SCHOOL ADDITIONS & RENOVATIONS
NASHUA, NEW HAMPSHIRE**

SEPTEMBER 2021 PROJECT UPDATES

HARVEY CONSTRUCTION CORPORATION

PENNICHUCK MIDDLE SCHOOL CONSTRUCTION PROGRESS

- FALL 2021 BUS LOOP & PARENT PICKUP/DROPOFF COMPLETE
 - TEMPORARY SIGNALIZATION & CROSSWALKS IN PLACE UNTIL SUMMER 2022
 - PARKING LOT LIGHTS OPERATIONAL
 - NEW BUS ENTRY FROM MANCHESTER STREET – OCTOBER 2021
- NURSE'S AREA RENOVATION – COMPLETE AUGUST 2021
- LIFE SAFETY & EGRESS PLANS IN PLACE - PER NASHUA FIRE MARSHALL
- CHORUS ADDITION – LATE OCTOBER 2021 COMPLETION
 - EXTERIOR FAÇADE/ENVELOPE IN PROGRESS
 - ROOFING COMPLETE
 - INTERIOR FRAMING/MEPFP IN PROGRESS
- SOUTH ADDITION – APRIL 2022 COMPLETION
 - EXTERIOR FRAMING IN PROGRESS
 - ROOFING – SEPT/OCT 2021
 - INTERIOR FRAMING/MEPFP IN PROGRESS
- NORTH ADDITION – SUMMER 2022 COMPLETION
 - EXCAVATION & FOUNDATIONS – IN PROGRESS
 - STEEL ERECTION – LATE OCTOBER 2021







EMERGENCY BUILDING EGRESS



SOUTH ADDITION CONSTRUCTION PROGRESS



SOUTH ADDITION CONSTRUCTION PROGRESS





NORTH ADDITION CONSTRUCTION PROGRESS



NORTH ADDITION CONSTRUCTION PROGRESS



CHORUS ADDITION CONSTRUCTION PROGRESS



BOILER ROOM ADDITION CONSTRUCTION PROGRESS



FAIRGROUNDS MIDDLE SCHOOL CONSTRUCTION :

- ADDRESSING STAFF/ADMIN. INQUIRIES AND TROUBLESHOOTING MISC. ITEMS
- ADDED EXTERIOR BASKETBALL HOOP - SEPT/OCT 2021
- REPLACE DAMAGED WOOD DOORS IN GYMNASIUM - SEPT/OCT 2021
- PAINT TOUCH-UP AT GYM FLOOR - COLUMBUS DAY
- COMMISSIONING OF EXISTING BUILDING EQUIPMENT - SEPT/OCT 2021
- EDGING DETAIL AT PEASTONE AREAS - HCC REVIEWING FORTHCOMING HARRIMAN DESIGN
- HARVEY CURRENTLY WORKING ON TURNING OVER PROJECT CLOSEOUT PACKAGE TO NASHUA PLANT OPERATIONS
 - AS-BUILTS, ATTIC STOCK, WARRANTIES, OWNER TRAINING, & OPERATION/MAINTENANCE DATA





HARVEY